NYS Department of Environmental Conservation – Division of Water

SPDES General Permit for Stormwater Discharges from Construction Activity (GP-0-20-001)

Stormwater Pollution Prevention Plan Review Checklist

Proje	ect Na	me:		Watershed:	SPDES Permit #:					
Site Address: MS4 Operator: MS4 Permit #: Owner/Operator: Address:				Appendix E 303(d) segment:	nent: Date:					
							Phone:			
								inconcwer.		
				Addi			ess:			Email:
					S	ite Pri	ority: High □ Low □	Basic SWPPP (E&SC Plan) □ Full SWP	PP 🗆
Gene Yes	eral Ro No	equire NA	ments			Citation				
			SWPPP contains completed final NO	OI.		III.A.1.				
		_	SWPPP identifies potential sources			III.A.2.				
			SWPPP identifies Trained Contractor	or.		III.A.6.				
			Contractor/Subcontractor certification statements have been signed.							
			SWPPP is signed by responsible corporate officer, general partner, proprietor, principal executive officer, ranking elected official, or duly authorized representative.							
			OPRHP documentation is included.							
Eros	ion &	Sedim	nent Control Requirements							
Yes	No	NA				Citation				
			Location, type, and size of project are described.			III.B.1.a.				
			Phasing plan and sequence of opera	ations are described.		III.B.1.d.				
			HSG is identified.			III.B.1.c.				
			SWPPP identifies contractor/subcontractor responsible for installing, constructing, repairing, replacing, inspecting, and maintaining E&SCs.							
			SWPPP documents selection, design, dimensions, material specifications, installation details, implementation, and maintenance of E&SCs, including soil stabilization plans.							
			E&SCs are designed in conformanc Erosion and Sediment Control (Blue demonstrated and reason for the alt	Book); or equivalence to this stand						
			Maps of general location and site ar area, all improvements, areas disturand adjacent offsite surface waters, drainage patterns that could be affelocations of soil types and boundarie locations of stormwater discharges,	bed and not disturbed, existing veg floodplain/floodway boundaries, we cted by the project, existing and fina es, material/waste/borrow/equivaler	etation, onsite etlands and al contours, it storage areas,	III.B.1.b. III.B.1.g.				
			Location and sizing of any temporar divert flows from exposed soils are i		ctices planned to	III.B.1.h.				

			Maintenance inspection schedule in accordance with the Blue Book is included.	III.B.1.i
			Pollution prevention measures to control litter, chemicals, and debris are described.	III.B.1.j
			Description and location of any industrial stormwater discharges (concrete, asphalt, etc.) are included.	III.B.1.k.
Post-	-Cons	tructio	on Stormwater Management Practices	
Yes	No	NA		Citation
			SWPPP is prepared by a Qualified Professional.	III.A.3.
			SWPPP identifies contractor/subcontractor responsible for constructing the SMPs.	III.A.6.
			Design Manual planning process for reducing runoff is employed: <u>Site planning</u> to preserve natural features and reduce impervious cover; <u>Calculation of WQv</u> for the site; Incorporation of <u>runoff reduction techniques</u> and standard SMPs with RRv capacity; Determine <u>minimum RRv</u> required; Use of standard SMPs to <u>treat remaining WQv</u> not addressed by runoff reduction techniques and standard SMPs with RRv capacity; Design of <u>volume and peak rate control</u> practices where required.	III.B.2.
			SWPPP documents selection, design, installation, implementation, and maintenance of SMPs.	III.A.1.
			SMPs are designed in conformance with the applicable sizing and performance criteria in the NYS Stormwater Management Design Manual, or equivalence to this standard is demonstrated and reason for the alternative provided.	III.B.2. III.B.2.c.vi.
			All SMPs are identified, including dimensions, material specs, and installation details.	III.B.2.a.
			Location and size of SMPs are shown on a site map or construction drawing.	III.B.2.b.
			The SWPPP includes a <u>Stormwater Modeling and Analysis Report</u> that contains: <u>Predevelopment map</u> with watershed/subcatchment boundaries, flow paths, and design points; <u>Post-development map</u> showing same plus SMPs; <u>Hydrology & hydraulic analysis</u> for required storm events including supporting calculations, methodology, and a summary table comparing pre- and post-development runoff rates and volumes for storm events; <u>Summary table</u> with calculations showing that each SMP conforms with Design Manual sizing criteria; Identification of any Design Manual sizing criteria that are not required under the General Permit.	III.B.2.c.
Othe	r Requ	uireme	ents	
Yes	No	NA		Citation
			Soil testing results and locations of test pits and borings are included.	III.B.2.d.
			Infiltration test results are included if needed.	III.B.2.e
			Operations and maintenance plan, including inspection and maintenance schedules, is included and identifies the responsible entity.	III.B.2.f.
			Enhanced Phosphorous Removal Standards sizing criteria are included if necessary.	III.B.3.